
17 Jun 2013 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 8.5 mph @ 275, 19.1 C, 25.8% RH, 612.1 Torr, clear

1. Sean and Mike are on site.
2. We prepped the Grove crane for removal of the main boom cylinder, including slinging the boom to the Kitt Peak TMS 300 crane. Upon attempting to take up some of the load, however, Fred found that he was unable to restart the TMS 300. It turned out that its starter motor was completely burned out. We had to disconnect our crane and abandon the project pending replacement of the bad motor. Fred et al removed the motor after lunch. For tonight, we'll have to leave the dome open with the TMS 300 boom extended through the door.
3. Jose Montes (KP) delivered the backhoe. Due to the crane issues, we were unable to lift it in today.
4. To make room for the backhoe operations, Sean and I moved the remaining surface panels to the surplus area. We reserved and labeled 3 of them for Wayne Schlingman per his request.

17 Jun 2013 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 4.8 mph @ 290, 32.4 C, 13.7% RH, 612.6 Torr