
07 May 2013 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 13.3 mph @ 207, 7.5 C, 78.5% RH, 608.0 Torr, ptly cloudy

1. Tom, Joe, Ron, Sean and Mike are on site.
2. We removed the lead from the weight cage (750 lbs' worth) and disposed of the cage.
3. Ruben Beltran of UA Warehouse Services came to take away our defunct Allis-Chalmers forklift. We lifted it onto his truck with Fred Wortman (of KP) operating the TMS 300 Grove crane. The forklift weighed in at 8200 lbs.
4. Sean brought up the post-hole digger.
5. Joe continued work on the skip-bucket. We found that it will have an empty weight of ~400 lbs.
6. With Tom and Sean cutting and Fred in the TMS 300 crane, we removed 2 sections of the starbox, ~3/4 total; 2400 Lbs total.
7. Tom and Mike the custodian, began digging down into the hole next to the dish foundation. We found lots of concrete so far.

07 May 2013 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 19.6 mph @ 255, 17.9 C, 32.8% RH, 608.8 Torr

- 1) Joe and Tom remain on site.
- 2) We dig the hole in the dome floor down 2' in preparation for the auger work tomorrow. Still no bedrock.