
28 May 2013 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 9.9 mph @ 133, 13.6 C, 18.8% RH, 606.4 Torr, clear

1. Tom, Joe and Mike are on site.
2. Dave from Arizona Rolloff arrived at ~09:30 with a 40-ft flatbed box truck. With Fred Wortman (KP) operating the TMS 300 crane, we loaded the 4 ~3900 lbs pieces of lead onto the truck for removal. Using our own crane and the skip bucket, we loaded all but ~1500 lbs of the remaining lead. Dave departed ~13:15.

The reported weight of all the lead was 25,680 Lbs.
3. Joe attempted to jack-hammer out the floor inside the pier. The concrete that was poured in the 90's when the encoder mount was refurbished.

No go. We have a real Jack-Hammer on rental-order from Home Depot that Joe will pick up in the morning. Which means I sent Joe home tonight.
4. Tom cleaned up the dome area in preparation for the saw-cutting crew that arrives Thursday AM.

28 May 2013 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 4.0 mph @ 168, 25.2 C, 19.0% RH, 606.7 Torr

- 1) Tom added 4 more fiducial tags tonight.