
01 Oct 2013 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 2.1 mph @ 281, 15.1 C, 31.2% RH, 610.6 Torr, clear

1. Tom, Joe, Kevin, Mike and Sean are on site.
2. Jose of KP came with his backhoe and leveled the dirt in our ditch.
3. Yesterday I replaced all the HVAC air filters for the dome and lab units. Today I fabricated 2 ea air filter baffles for the Lab HVAC unit, there was too much of an open gap between the outer filters and the access door for the filters to work efficiently.

S.Keel

4. The rebar is done! (We corrected items 2 and 4 in the inspector's report.)
5. All grounding cables and clamps are installed.

--TWF

6. We are ready for concrete!

--TWF

7. Randy, from KPNO, reinstalled the power monitoring unit so we can obtain our 4th and final weeks worth of data. He emailed me the 2nd and 3rd weeks recordings yesterday.

--TWF

01 Oct 2013 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 1.9 mph @ 310, 22.0 C, 33.3% RH, 611.3 Torr

- 1) We were visited by a Smith's Black Headed Snake in the control room today.

Tom bravely removed it with gloved hand and placed it out in the woods. It scurried off without so much as a thank-you.