
16 Oct 2013 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 13.7 mph @ 283, 7.6 C, 30.0% RH, 608.8 Torr, clear

1. Kevin, Mike and Sean are on site.
2. Jose Montes and Keith Blaine (KP) came with the backhoe/front loader and finished preparing our ditch for excess concrete disposal.
3. Fred Wortman (KP) came and topped up our water tank.
4. Steve Warner, Warren Davison, Nick Emerson, Karen Kenagy and folks from Marco Crane & Rigging and Precision Heavy Haul came up for an APA logistics meeting.
5. Steve took a final set of floor and hex-beam level measurements and proclaimed the beam position to be good as is--no further leveling required.
6. We removed the plywood form from between the foundation trench and the conduit trough and vacuumed some more loose dirt from the trough.
7. Sean conferred with Mike Hawes regarding building up one of the shoulders in a couple sections of our access road, as requested by the rep from Precision Heavy Haul.
8. We gave Eric Galayda, MDM site manager, a head's up that the APA delivery will require temporarily cutting power to the MDM, as well as probably blocking their road. We assured him that we would keep him in the loop on this as the day of delivery approaches. His email address is egalayda@umich.edu.

16 Oct 2013 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 9.0 mph @ 321, 15.2 C, 24.7% RH, 610.9 Torr