

\*\*\*\*\*

28 Jan 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 11.8 mph @ 348, 5.1 C, 62.7% RH, 607.9 Torr, ptly cloudy

APA Recommissioning:

1. Tom, Nick, Kevin, Mike, Sean and Craig are on site.
2. We finished prepping the yoke surfaces for welding on the brackets for the rigid sections of elevation cable tray.
3. We began welding the aforementioned brackets onto the yoke.
4. We glued the newly manufactured insulation panels to the section of the yoke adjacent to the top of the stairs. This will allow us to proceed with the installation of the triple rack.
5. We began riveting in the chimneys in the under-floor rx-cabin ductwork, and finished tightening all remaining ductwork bolts.
6. We replaced the corroded framing with new unistrut on some of the cable trays.
7. We began cleaning the yoke and rx-cabin exteriors.
8. We made a reference table of the translation-stage wiring and disconnected the relevant cables in preparation for removal from the apex housing.
9. Sean took a copy of the 2011 NEC manual downtown to Bob F.

\*\*\*\*\*

28 Jan 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 2.6 mph @ 296, 12.7 C, 33.8% RH, 610.2 Torr