
05 Feb 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 6.1 mph @ 135, 1.7 C, 72.6% RH, 605.9 Torr, cloudy

APA Recommissioning:

1. Tom, Nick, Kevin, Mike, Sean, Craig, Martin and Bob F. are on site.
2. We removed the work light and extension cord from the BUS and reinstalled (temporarily) the BUS "port-hole" covers. A number of the nuts for the covers had to be retapped.
3. We reassembled and installed the bottom part of the hoist swing arm.
4. We lifted the interface boxes into the dome and Sean continued work on their modification.
5. We finished rigging the dish for lowering in elevation and hooked the hydraulic cart up to the elevation brake.
6. We lowered the dish in elevation manually.
7. Martin took the rx-cabin door key downtown to be duplicated.

05 Feb 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 11.1 mph @ 325, 7.2 C, 51.3% RH, 606.2 Torr

1. Analyzed the receiver cabin lighting, emergency lighting, and general purpose outlet wiring for change to 115 VAC.
RWFreund
MPMcColl
2. Installed the interlocks and wiring for the lower platform stairs.
RWFreund
MPMcColl
3. Installed the lower platform data interface, E_stop, and interlock for the upper platform handrail and wiring.
RWFreund
MPMcColl