
19 Feb 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 102.8 mph @ 144, -75.0 C, 50.0% RH, 737.5 Torr, cloudy

APA Recommissioning:

1. Nick, Kevin, Sean and Mike are on site.
2. We reconditioned 7 segments of the El-Rotor magnet flange.
3. We installed 4 El-Rotor magnets.
4. We continued cleaning the rx-cabin exterior.
5. We recleaned the az-brake disk (yesterday).
6. We continued sorting, organizing and cleaning cladding.
7. We continued work on refurbishing the HVAC indoor unit. Flushed out old HyCool, ran approximately 20 gallons of fresh water through the air handler heat exchanger. Cleaned up air handler box, everything looks to be in pretty good condition for the indoor unit.
SCK
8. We began work on refurbishing the HVAC outdoor unit.
9. We made some preparations for moving the dish manually in elevation again tomorrow.
10. We investigated some cable specs for Bob F.
11. We arranged use of the TMS 300 crane tomorrow (to install the hoist swing arm) with Mike Hawes and Fred Wortman.
12. Lucy and Matt came by for a visit after lunch.

19 Feb 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 5.2 mph @ 301, 15.7 C, 20.2% RH, 607.5 Torr