
25 Feb 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 102.8 mph @ 144, -75.0 C, 50.0% RH, 737.5 Torr, overcast

APA Recommissioning:

1. Kevin, Nick, Mike and Sean are on site.
2. Sean brought his own, 20-gal air compressor from home and connected it to the dome's central air line.
3. We cleaned the front-side El-Rotor magnet flange and El-Brake disk.
4. We continued cleaning the rx-cabin exterior.
5. We continued cleaning and refurbishing the cladding.
6. We reconditioned the rx-cabin floor-plate hardware.
7. We transferred the rx-cabin floor plates from the loading dock to the and refurbished the corroded ones.
8. We installed the final floor-plate mounting bracket and 4 more floor plates in the rx cabin.
9. We cleaned up one pair of the feed-leg mounting brackets.
10. Sean welded the new ALMA-rack support channel to the platform.

25 Feb 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 102.8 mph @ 144, -75.0 C, 50.0% RH, 737.5 Torr

1. Note from this morning: Went to Cryo this morning to pick up the full spare propane tank.

SCK