
11 Mar 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr, clear

APA Recommissioning:

1. Tom, Nick, Kevin, Mike, Sean, Bob, and Martin are on site.
2. We finished cleaning the feed-leg mount points on the dish.
3. Sean finished installing the new air compressor.
4. In preparation for tomorrow's visit by Greg Gasson (Mirror Lab) for investigation of the laser tracker setup, we removed the membrane and shutter motor and opened the shutter.
5. Nick continued cleaning up the Apex Cylinder.
6. Kevin continued sand blasting sections of cable tray.
7. We continued securing the pedestal-feet temp-sensor conduit to the pedestal base.
8. Martin continued work on the under-platform cable tray.
9. Tom began work on relocating the transformer within the utility room. He also removed the PVC conduit in the utility room. The 2" EMT conduit arrives tomorrow.
10. We vacuumed the mouse mess out of the cable enclosure behind the control room.
11. Mike, Tom and Sean pulled the 400 VAC secondary cable from the white box vault, into the underground conduit and out the new NEMA box at the base of the antenna.

--TWF

11 Mar 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr