
13 Mar 2014 (0015-1215 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr, cloudy/hazy

APA Recommissioning:

1. Tom, Nick, Kevin, Sean, Mike and Bob are on site.
2. We made two more measurements of the Az Bearing Flatness, before and after Nick made an adjustment to foot #3. The "after" measurement showed a marked improvement.
3. We cleaned and reconditioned the Cryo Rack hardware.
4. We began cleaning and reconditioning the Apex shims.
5. We continued work on the Triple Rack doors.
6. Sean continued work on the HVAC outdoor unit.
7. Kevin spray painted some more El-Wrap pieces.
8. Tom completed the installation of the EMT conduit in the utility room and the relocation of the transformer.

We await the arrival of three additional lengths of #2 AWG cable to complete the wiring. (some of the runs are longer then before)

Next week, we install the conduit under the telescope pedestal and install the one additional ground wire from the site ground to the utility room.

That will complete the "new" APA electrical installation.

--TWF

13 Mar 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr