
18 Mar 2014 (1215-0015 UT) OPERATOR: mcb
WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr, mostly clear

APA Recommissioning:

1. Tom, Nick, Kevin, Sean, Mike, Bob and Martin are on site.
2. Carlos de Breuk of ESO came by for a comprehensive tour.
3. We prepared the pedestal feet and their covers for installation of the covers.
4. Sean continued work on the HVAC outdoor unit.
5. We continued cleaning and reconditioning the Apex hardware and shims.
6. Martin continued work on the under-platform cable tray. He brought the 3 "elephant-trunk" pieces of flexible conduit over from the lab.
7. Installed AX-V Az-slave servo amplifier Model 25554 S/N 2474E/4302.
--RFreund
8. Kevin vacuumed and mopped the utility room.
9. Nick continued preparing the Apex cylinder for installation.
10. All electrical power systems in the utility room are finished, including the external grounding. Tomorrow we start the under pedestal conduit and wiring.
11. Nick began installing alignment target crosshair's in the receiver cabin and the optical plumb.

18 Mar 2014 (0015-1215 UT) OPERATOR:
WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr