
03 Apr 2014 (1215-0015 UT) OPERATOR: twf/mcb

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr, clear

APA Recommissioning:

1. Sean, Nick, Mike, Kevin & Tom on site today.
2. Tom & Kevin pulled (5) #8 AWG THHN wires from the breezeway UPS breaker box to the middle telescope base cabinet. They are connected to a 30 Amp three phase breaker.

With a flip of a breaker there will be 3-Phase 208 VAC UPS power at the telescope.

3. The (3) fiber-optic patch cabinets arrived. Tom populated them with ST-ST couplers. One is sitting in the telescope base cabinet, one is for the ARO cabinet and the third one goes in the computer room.
4. Removed all the old fiber-optic cable that still remained in the computer room. Cleaned up the wall in preparations for installing the splice box in the computer room.
5. We brought the bundles of bare-copper BUS grounding wire into the dome for evaluation.
6. We finished installing the quadrapod shims.

03 Apr 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr