
08 Apr 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 3.2 mph @ 277, 18.5 C, 33.8% RH, 609.7 Torr, clear

APA Recommissioning:

1. Tom, Nick, Kevin, Sean, Mike, Bob and Martin are on site.
2. We removed the lifting fixture from the quadrapod and the remaining cardboard barriers used during the quadrapod installation from the dish. We also spot cleaned the quadrapod in the process.
3. Tom and Kevin finished fabricating and installing the 2-inch, steel conduit between the base cabinet and the pull box.
4. Sean is returning the borrowed Greenlee conduit bender to Jeff Ault Enterprises.
5. Sean continued preparing the dome-cable hardware for re-installation.
6. Bob and Martin ran and connected the HVAC (P102) and Cryo Compressor (P103) power cables to the power-distribution cabinet (E.E01) of the Triple Rack.
7. Tom resolved the two outstanding grounding issues in the utility room per the requirements of the inspector. Everything in that room is now labeled and photographed. Although we await the arrival of the Arc-Flash labels to be affixed to all 4 components in the utility room. At that point we are fully done. As a reminder, we are permitted to apply power to the telescope when ready.

08 Apr 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 7.9 mph @ 345, 24.1 C, 13.0% RH, 614.7 Torr

- 1) It appears as though someone installed the control room weather station chassis today. We now have live weather info.