



Date: June 5, 2009

To: Tom Folkers
George Tietz

cc: Jeff Kingsley
Karen Kenagy
Russ Warner
Lucy Ziurys
Frank Demer

From: Dale Webb

Re: 12-Meter Site Safety Inspection
June 4, 2009

SUMMARY

A safety inspection was made at the 12-Meter site by Dale Webb and Frank Demer of the Risk Management Department on June 4, 2009. Unfortunately, we arrived too late to meet with George for the inspection. We were pleased to note that all three items from the last inspection were fixed, and the whole site looked great as always.

We did notice that a tool rest was missing from the grinder in George's work area and that the Nitrogen tank behind George's area has its holder mounted very high on the wall so that the strap is not holding it well. The holder should be lowered about a foot down to make it more secure. The last item that we observed is that the safety belt in the man lift is attached to a retractable lanyard and it should be a fixed length lanyard so that an occupant cannot fall out of the man lift. If the retractable lanyard is used, it should be hooked to a safety harness which is worn by the man lift occupant. We did tour the lab and the area near the dome, but we did not go to the dormitory area. Again, it all looked very good.

Inspection Results of December, 2008 are shown in bold

Item Noted	Abatement Date
Emergency Lights in Computer equipment room need repair or	Done

replacement	
Emergency light in Control room needs repair	Done
Emergency light in coffee room needs repair or replacement	Done
The Grinding wheel tool rest is missing from the grinder in the shop	
The nitrogen cylinder holder behind George's shop should be lowered about a foot to make it more secure	
The safety belt in the manlift should be attached to a fixed length lanyard, or the safety belt should be replaced with a harness	

Training needed by 12-Meter Employees	Not checked at this inspection
Forklift training	
Respirator training	
Arc Flash training	
Crane and rigging training	