
30 Apr 2013 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 10.8 mph @ 297, 15.2 C, 19.7% RH, 607.6 Torr, clear

1. Tom, Joe, Ron, Mike and Sean are on site.
2. We removed another ~3380 lbs of lead from the counterweight.
3. We continued cutting the removed sections of truss down to size for disposal.
4. Joe began modifying a section of truss for use as a skip bucket.
5. During a power failure yesterday the Onan came on for about 15 secs and then quit due to an over voltage. We switched to the CAT instead. Today Sean adjusted the voltage level pot on the Onan and now it's working ok again.

30 Apr 2013 (0015-1215 UT) OPERATOR: twf

WEATHER INFO: Winds-> 1.7 mph @ 305, 24.8 C, 13.6% RH, 608.4 Torr

- 1) Joe and Tom spent 3 hours this evening laying out the outline for the eventual APA foundation.

Established that the Cardinal points we have stamped into the floor are, in fact, correct by shooting Polaris with a LASER survey unit.

- 2) We need a new 100' tape measure as I throw the one we had away. It was distorted and off by $> 1/4"$ @ 3'.