
30 May 2013 (1215-0015 UT) OPERATOR:

WEATHER INFO: Winds-> 4.6 mph @ 186, 14.2 C, 50.1% RH, 607.7 Torr

30 May 2013 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 10.3 mph @ 288, 28.5 C, 23.1% RH, 610.2 Torr

- 1) Joe and Tom are on site today.
- 2) Waste Management came and retrieved their dumpster. I have not received any notification, yet, as to it's weight.
- 3) At the same time WM arrived, so did Shad from Penhall to do the concrete floor cutting.
- 4) With Freq Wortman, of KPNO fame, running our Grove crane, we lifted in the tools and equipment for the saw cutting.
- 5) The 1' high foundation wall has been cut to within 1" of the floor. We were able to break the entire ring out in one piece. I see a future monument in the making...
- 6) Approximately 110' of dome floor was cut to a depth of 6". At the concrete raceways, the cut depth was 12".
- 7) Fred came back around 3:30 PM to lift out the Penhall equipment.
- 8) Joe and Tom remove some of the easier floor sections. Penhall will be sending up a demo crew tomorrow to break up the rest into bite-sized pieces.