
16 Jan 2014 (1215-0015 UT) OPERATOR: mcb

WEATHER INFO: Winds-> 12.8 mph @ 40, 9.7 C, 23.9% RH, 611.5 Torr, clear

APA Recommissioning:

1. Tom, Nick, Kevin, Sean, Craig and Mike are on site.
2. Kevin finished vacuuming and cleaning out the pedestal compartment.
3. We clamped a pair of longer 4x4s to the skirt frame to use as manual turning levers.
4. We lifted out the 3 empty counterweight crates. We put the wooden crate into the green shed; Sean and Craig took the heavy-duty plastic ones back downtown.
5. We lifted out the not-to-be-used-after-all UPS and stowed it in the loading area.
6. We lifted in the apex housing with translation stage.
7. We lifted the chain hoist onto the shop roof. We stowed the skirt panels on the control-room roof.
8. We relocated the triple rack and both HVAC units within the dome in order to make better maneuvering room for the manlift.
9. Last summer the "AZ Slave" drive amplifier was relocated and reprogrammed to replace the faulty "EL Slave" amplifier but its label was not changed. Today we labeled it as "EL Slave" to reflect its current functionality.
10. Sean finished sand blasting the duct work and began the painting.

16 Jan 2014 (0015-1215 UT) OPERATOR:

WEATHER INFO: Winds-> 11.6 mph @ 5, 11.5 C, 19.9% RH, 611.5 Torr