****
16 Sep 2013 (1215-0015 UT) OPERATOR: mcb
WEATHER INFO: Winds-> 9.5 mph @ 104, 19.7 C, 63.1% RH, 610.2 Torr, ptly cloudy

1. Tom, Kevin, Amy, Mike, Joe and Sean are on site.

2. Sean delivered the APA on-antenna crane boom and other miscellaneous APA hardware.

3. Tom brought up some steel hex-beam related hardware.

4. Amy brought up some more conduit.

5. We lifted the plywood hex-beam out onto the loading bay and began dismantling it.

6. We continued cleaning additional dirt out of the foundation trench.

7. The control room AC unit compressor apparently is low on Freon, having facilities management to come out and check freon levels and for leaks.

S.Keel

****
16 Sep 2013 (0015-1215 UT) OPERATOR:
WEATHER INFO: Winds-> 0.8 mph @ 302, 22.3 C, 63.5% RH, 610.6 Torr

1) Joe, Tom, Kevin and Amy remain on-site.

2) Using KPNO’s transit, I once again shoot the north-star and mark the floor for True North in preparation for tomorrow’s placement of the embedded beam.

   The marks are slightly off of the ones created using the telescope, but I believe these more.

2) Tom prepared the hex beam for placement into the foundation tomorrow. All four support brackets have been drilled and install on the beam.