****
27 Aug 2014 (1215-0015 UT) OPERATOR: mcb
WEATHER INFO: Winds-> 0.3 mph @ 278, 16.6 C, 100.0% RH, 613.3 Torr, mostly clear

ARO 12-Meter Recommissioning:

1. Tom, Nick, Kevin, Sean, Mike, Martin and Mark are on site.

2. Sean brought up and installed the new toilet seat and continued work on modifying the toilet pedestal.

3. Mark terminated cables C701 (nutator power) and C703, C704 and C705 (all CAT5) in the Nutator-Apex junction box. He put new ends on the 3 CAT5 cables in the process.

4. We installed the reactionless nutating subreflector. It weighed in at 200 lbs.

5. Martin continued work on installing the cryo platform power.

6. We added oil to the Onan this morning and we remained on generator power all day.

****
27 Aug 2014 (0015-1215 UT) OPERATOR:
WEATHER INFO: Winds-> 9.5 mph @ 313, 26.0 C, 55.3% RH, 614.1 Torr